

| Project | Estimated Cost | Job Order No. and Date |
|--|-------------------------|--------------------------|
| <u>Expanded Metal Grilles - Alcott & Barton Halls.</u> Furnish and install 645 window and 155 air vent grilles based on security requirements; plus 85 window and 22 door grilles for Tempos M and Q. | \$21,700 | 54-1498 23 April 1954 |
| <u>Alterations - Barton Hall - OSI Move.</u> Install approximately 150 lineal feet of partitioning; shore 22 bays; vault 10 bays; soundproof 35 bays; install 8 power outlets for IBM and 20 fluorescent fixtures; paint new work only. | \$15,000 (tentative) | See remarks |
| <u>Alterations - M & Q - DD/I Move.</u> Partition removal and erection; shoring; vaulting; window and door grilles; electrical service; air conditioning (special areas); plumbing; painting; soundproofing. | \$50,000 (tentative) | See remarks |
| <u>Utility Wiring - Alcott, Barton and Curie Halls</u> Install 396 receptacles including necessary service to provide branch panel capacity for complete air conditioning. Install 245 window and 7 package type A.C. units. | \$67,665 | 54-1340 21 April 1954 |
| <u>Fencing - West Potomac Park Buildings.</u> Furnish and install approximately 4,750 lineal feet #5 gauge chain link fence, 7' - 0" high with 3 strands barbed wire around [redacted] Alcott, Barton and Curie Halls. | \$14,350 | 54-1476 20 April 1954 |
| <u>Alterations - [redacted]</u> Extensive alterations required in conjunction with TSS occupancy of entire building. | \$375,000 | 54-1770 2 June 1954 |
| <u>Alterations - WH from Qtrs. I to Barton Hall.</u> Remove approximately 360 lineal feet of partitioning; install approximately 1,340 lineal feet of partitioning; remove 2 columns, furnish & install steel "I" beams; paint new work only. | | 54-1660 17 May 1954 |
| <u>Alterations - TSS Move (partial) from Qtrs. I to Barton Hall.</u> Remove approximately 278 lineal feet of partitioning. Install approximately 344 lineal feet of partitioning; soundproof 160 sq. ft. of space; vault 2 rooms; paint new work only. | | 54-1660 17 May 1954 |
| <u>Alterations - Logistics Office Move Within Quarters I.</u> Removal and installation of partitions; shoring, vaulting; painting new work only. | \$26,700 | 54-1660 17 May 1954 |
| <u>Alterations - OO/Contact Move from South To Quarters I.</u> Remove approximately 450 lineal feet of partitioning; install approximately 225 lineal feet of partitioning; shore 47 bays; vault 40 bays; paint new work only; install 10 power outlets for IBM. | | 54-1660 17 May 1954 |
| <u>Alterations - DCI Move from Administration to South Bldg.</u> Install partitioning; remove partitioning; renovate east elevator; provide window type air conditioners; install tunnel between buildings; install kitchen; painting. | \$114,900 | 54-1659 17 May 1954 |
| <u>Evacuation of FED/TSS from [redacted]</u> Construct maximum fire resistant walls and roof for storage area; complete vaulting; fire extinguisher system; A.C. and humidity control; partitioning for special rooms and office area; exhaust equipment. | | See remarks |
| <u>Heating, A.C. and Hot Water - [redacted]</u> Furnish and install equipment required to insure satisfactory performance of heating, A.C., ventilating and hot water systems. | \$55,000 | 54-1707 24 May 1954 |
| <u>Renovations of Medical Examining Area - Central Building.</u> Replace present linoleum with asphalt tile; repaint 16 rooms and corridor; etc. | \$3,922.00 | 54-1428 29 April 1954 |
| <u>Alterations - RAS Building - Office of Training.</u> Partition erection (450 lineal feet); partition removal (50 lineal feet); vaulting; air conditioning; ventilation and heating. | \$27,813 | 54-1661 17 May 1954 |
| <u>Air Conditioning - Telephone Frame Room - South Building.</u> Furnish and install [redacted] tower including ducts, plumbing & electrical wiring to provide all-weather air conditioning and filtration. | | 54-1499 23 April 1954 |

25X1A6a
 25X1A6a
 25X1A6a

25X1A
 25X1A6a

DATE: 19 August 1954

SPECIAL PROJECTS

| Estimated Starting Date | Estimated Completion Date | % Actual Work Completed | Remarks |
|---------------------------------|-----------------------------|-------------------------|--|
| Contract awarded 14 May 1954 | Completed 16 August 1954 | 100% | |
| 7 May 1954 | 5 September '54 | 94% | Bell and light system 85% complete. Painting approximately 80% complete and progressing favorably. Package a/c unit equipment arriving on job site. |
| 19 April 1954 | See remarks | 6% | Further progress delayed pending availability of working space and/or OSI move. Additional requirements still being received. |
| 12 July 1954 | 15 Sept. '54 | 30% | Estimate completion of all work within Barton and Curie Halls by 27 August, with exception of package units scheduled to start week of 23 August 1954. |
| 8 July 1954 | 20 August '54 | 90% | Waiting on shipment of sliding gates due this week --two days installation. |
| 22 June 1954 | January 1955 | 11% | Work progressing favorably. Color scheme, floor tile and decor of conference room being studied. |
| 12 July 1954 | Completed 6 August 1954 | 100% | |
| 16 July 1954 | Completed 6 August 1954 | 100% | |
| 16 July 1954 | Completed 17 August 1954 | 100% | |
| 16 July 1954 | 24 August 1954 | 20% | Contractor proceeding with alterations as space is vacated. |
| See remarks | Not determined | 0% | Major alterations to start following move of OO to Quarters Eye. Tunnel project to be started next week. |
| | | | Comparison of two subject areas in process of evaluation. |
| 5 August 1954 | 5 August 1954 | 5% | All phases of work progressing satisfactorily. |
| 7 May 1954 | Completed 2 August 1954 | 100% | |
| 10 August 1954 | See remarks | 40% | Contractor working; excellent progress. |
| 2 June 1954 | Completed | 88% | Contract substantially completed. |