, I revao	V/UNIT NOTIFIED	SECRET GROUP I EXCLUDED FROM AUTOMAT	. 1	6		
	COMPLETED BY	(When Filled In) CECLESSIFICATION	2	7 01/		
-	CASIF SEMICE WALL	REPRODUCTION OF THIS COPY PROHIBITED	3	8 9		
ADVAN	SECOPY SSUED SLOTTE	INDEX: YES NO	5	10		
BY:	APR 6 10 31 111	CLASSIFY TO FILE NO				
	ACTION COPY	X-REF TO FILE NO.				
DISSE	PER #	INFO:	RANCH	DESTROY SIG.		
25X1A	LOGS 4 RID CO	FILE, VR.	7 PPB			
	# <i>93</i> 8	,	,			
25X1A	•	APR 69 CITE 0299		25X1A		
	SECRET Ø70140Z	APR 69 CITE 0299		يا هس		
25V1A				N C + PMV		
25X1A				- W /		
		(423)	7 APR 69 IN 3	30054		
•	,,			M		
V .	B. DIRECTOR	89497		* #		
25X1A	POWER HOUSE AND AIR CONDITIONING PROGRESS REPORT NO. 8					
	1. PROJECT APPROXIMATELY 63.3 PER CENT COMPLETE.					
	2. NEW A/C CHILLER ASSEMBLIES BEING DISMANTLED IN					
	PREPARATION FOR REPLACEMENT OF CHILLER UNITS REJECTED					
057/44	(SEE REF A).					
25X1A	3. POWER HOUSE EXPANSION PROCEEDING SLOWLY BUT SURELY					
	IN ITS FINAL PHASE	. OLD UPS REMOVED AND TUR	NED OVER			
25X1A 25X1A						
25X IA						
% -	CONNECTION	TO UU I THE TRANSFE	PRED EROM (1 01 7 7 0		
25X1A	4. CONNECTION TO HV LINES TRANSFERRED FROM OLD TO					
	NEW SUBSTATION ON 29 MARCH. OLD SUBSTATION NOW C PYLIO					
	DISMANTLED. TEMPORARY LINES MAUGECT PLD MISTRIBUTION 3 EX m-4-1					
	SYSTEM TO NEW SUBSTATION. SAC SA					
			D. 120 ED . 11D	C/RE		
	5. NEW SWITCHGE	EAR INSTALLED AND BEING DE	BUGGED AND	W/47		
	TESTED. CABLING NO	OW ABOUT 90 PER CENT COMPL	ETED.	3		
			,	COM		
	1 4.00.16.	u wakly report	25X	1A INFORMATION		
	harry - minited		20/	PREFACT REPLY		
	/			RETURN		

	PERSON/UNIT NOTIFIED	SECRET (When Filled In) GROUP 1 EXCLUDED FROM AUTOMATIC DOWNGRADING AND DOWNGRADING AND	11	7			
		REPRODUCTION OF THIS COPY PROHIBITED	3	8			
Al	ADVANCE COPY SSUED SLOTTED		5	9			
	_	CLASSIFY TO FILE NO		117			
•	BY: AT: Z	X-REF TO FILE NO.					
	DISSEV RY PER #		ANCH [DESTROY SIG.			
	ACTION RID COP	Y FILE, VR.					
	7 Ace 69 89 51 z						
051/4.4	PAGE 2 0299 S	SECRET	į	,			
25X1A 25X1A	6. AND UPS FACTORY REP ARRIVED ON 14 MARCH TO						
	SUPERVISE FINAL PHASE OF UPS INSTALLATION AND CONDUCT						
	TESTING. NEW UPS INSTALLATION AND TESTING NOW						
	COMPLETED. FACTORY REP DEPARTED 5 APRIL. 25X1A						
	TO DEPART 10 APRIL A	AFTER SWITCHGEAR TESTING	COMPETED.				
5X1A		O/A 13 APRIL		?			
25X1A	(SEE REF B). CONDUCTED ON-SITE INSPECTION OF 25X1						
	PROJECT 27 MARCH THRU 2 APRIL.						
	7. EXPECT TO BEG	GIN CUTOVER OF LOAD TO NET	w DISTRIBU	TION			
	ON 8 APRIL.						
	SECRET						

25X1A

SECRET
Approved For Release 2000/06/14 : CIA-RDP78-06505A000500040020-6