

24 September 1971

MEMORANDUM FOR THE RECORD

25X1C4e

SUBJECT: Phone Call from Mr. [REDACTED]

RE : RE-LQ-18-70

25X1A5a1

25X1C4e

25X1C4e

25X1C4e

25X1C4a

25X1C4e

1. Mr. [REDACTED] advised that his office had a meeting with the general contractor, [REDACTED] for reference contract at [REDACTED]. The purpose of the meeting was to discuss contractor's claim for \$22,000 and to establish new schedule for the project.

2. Mr. [REDACTED] stated that [REDACTED] had agreed to an \$8,000 additive change order for additional work required due to the existing floor conditions. [REDACTED] also agreed to the following (dates subject to using service concurrence):

- a. All liquidated damages to date would be dropped.
- b. New completion date for Section 1.2.2, Special Provisions, page 1A-1, of the specifications would be 15 Oct 1971.
- c. New completion date for Section 1.2.3, Special Provisions, page 1A-1 of the specs would be 29 December. This would increase construction time from 60 days to 75 days to complete work between Column lines D and End wall A.
- d. New completion date for Section 1.2.4, Special Provisions, page 1A-1 of the specifications would be 7 April 1972. This would increase construction time from 90 days to 100 days to complete project.

25X1A5a1^e. Liquidated damages as listed in Section 2, Special Provisions, would apply for balance of work.

3. Mr. [REDACTED] promised to have more men on the job Monday and complete work on schedule.

4. The new completion schedule would change project completion dates from Dec. 11 to 7 April 1972.

25X1A9a

[REDACTED]