

19 November 1969

CIA Headquarters Building, Langley, Virginia

Contract No. - 2839 Construction of Building

Contractor: Charles H. Tompkins Company and J. A. Jones Construction Company

Date of Award : March 24, 1959

Amount of Award : \$33,287,600.00

Final Settlement Date : November 16, 1965

Final Settlement Amount: \$36,680,474.00

Contract No. - 2840 Installation of Complete Escalator

Contractor: Otis Elevator Company

Date of Award : March 24, 1959

Amount of Award : \$34,157.00

Final Settlement Date : January 11, 1963

Final Settlement Amount: \$34,715.00

Contract No. - 2841 Installation of Elevator Plants

Contractor: Otis Elevator Company

Date of Award : March 24, 1959

Amount of Award : \$1,088,512.00

Final Settlement Date : February 18, 1963

Final Settlement Amount: \$1,090,855.00

Page 2

Contract No. 6669 Grading and Drainage for Roadways, Walks, and  
Parking Area

Contractor: North American Construction Corporation

Date of Award : January 17, 1958

Amount of Award: \$458,500.00

There has been no final settlement as yet (in litigation).

The last known amount that has been paid is \$516,575.42.

Contract No. 6415 Construction (Excavation of Foundation)

Contractor: Roscoe Engineering Corporation and Ajax Construction  
Company Incorporated and Associates

Date of Award : October 9, 1958

Amount of Award : \$2,309,162.62

Final Settlement Date : September 11, 1962

Final Settlement Amount: \$2,310,717.22

Contract No. 8510 Telephone System

Contractor: Tompkins - Jones

Date of Award : April 14, 1961

Amount of Award : \$31,507.50

Final Settlement Date : May 2, 1962

Final Settlement Amount: \$63,015.00