

### ROUTING AND RECORD SHEET

**SUBJECT:** (Optional)

Proposed Submission for DCI's Annual Report to Congress

STAT

**FROM:**

EXTENSION

NO.

DATE

7 January 1987

STAT  
STAT

**TO:** (Officer designation, room number, and building)

DATE

OFFICER'S INITIALS

COMMENTS (Number each comment to show from whom to whom. Draw a line across column after each comment.)

RECEIVED

FORWARDED

1. C/SD/OL

2.

3. C/IMSS/OL

4.

5.

6.

7.

8.

9.

10.

11.

12.

13.

14.

15.

Tony,

Per your request, attached are bullets for possible inclusion in the DCI Annual Report to Congress.

We have attached two graphics for consideration.

STAT

STAT


STAT

25X1  
25X1  
25X1

**Page Denied**

Next 2 Page(s) In Document Denied

# *You Want What? Shipped Where? By When?*



**CONFIDENTIAL**

**CONFIDENTIAL**

25X1

**Page Denied**

CONFIDENTIAL

After some deliberation, agreement was reached to lease the facility by the Office of Logistics over a multi-year timeframe. PTPF funds were utilized for the lease as well as a goodly portion of the fit-up costs by OS in conjunction with their program. The leased facility will be referred to hereafter as Building E, but more specifically the three buildings will be referred to as Buildings E1, E2, E3.

Construction of the Building E leased facility will be accomplished in three phases as follows:

**Building E1**— [ ]

25X1

In September 1986 the "cold shell" for Building E1 was completed. A "cold shell" is referred to as a warehouse storage type facility with minimum heating, lighting, and plumbing. A contract awarded for [ ] "Fit up" costs to include offices, testing laboratories, air conditioning and the like. Structural and electric work began in October and plumbing and mechanical work should begin in late November. Beneficial occupancy of the building by OS is anticipated in March 1987.

25X1

**Building E2**— [ ] consisting of two levels of [ ] ft. each level

25X1

Construction of the "cold shell" should begin in December 1986 with a target date of June 1987 as a beneficial occupancy date. However, if offices, laboratories and environmental requirements are needed for tenant organizations, construction in these areas would commence sometime in Spring 1987 in concert with completion of the "cold shell" with a beneficial occupancy date for the completed facility estimated in September 1987. Identification of tenant organizations are being finalized.

**Building E3**— [ ] sq. ft.

25X1

In late November 1986 the contractor will begin setting steel for this building which will be, once again, completed as a "cold shell." Present planning estimates that the building should be "under roof" by late January 1987. The "cold shell" portion of the building should be completed by 1 March 1987. Depending upon the tenant organization going into this particular facility, the beneficial occupancy date should be September 1987.

CONFIDENTIAL

book, cy 716, of "U.S. Foreign Intelligence Requirements  
Categories and Priorities," prepared for the DCI by the Intelligence  
Community Staff, and dated 2 Oct 85, seen by EO, DD/L, D/L, and C/IMSS  
and sent to Registry for filing, 11/15/85.

25X1

25X1