

MISSING PAGE

ORIGINAL DOCUMENT MISSING PAGE(S):

~~SECRET~~

25X1A6a

8. [REDACTED]

25X1A6a

[REDACTED]

9. Miscellaneous

25X1A5a1

a. A meeting was held 25 October with representatives of [REDACTED], to review the "Grounding Handbook for Small Radio Stations". OC-E presented a list of suggested changes. It was decided that the OC-E list would be reviewed by [REDACTED] and 25X1A5a1 employed in preparing the final copy of the Handbook. It was further agreed that questions regarding the suggested changes would be resolved by telephone coordination.

25X1A9a

25X1A

b. [REDACTED] has been reassigned to the [REDACTED], effective 28 October, ending a job "well done" with the Field Station Group.

25X1A

B. [REDACTED]

1. SG-70 Exciter - Field Failure Reports indicated there was a serious problem involving switch 2S2 and associated circuitry. Because of this, an operational hold was placed on the units and a temporary fix was issued two weeks later. It seems the problem was caused by previous modifications that were made to compensate for a phase lock problem. Indications are that the problem will be technically easy to solve; the phase lock modifications are still valid but relocation of components will be necessary. The real problem now, as in the past, is to obtain timely manufacturer response.

2. SG-75A - The Coast Guard has accepted the SG-75 and associated Gates ATL-10 but are investigating a minor "spurious" problem. Additionally, they are re-evaluating their choice of the ten-channel remote option when they could have gotten the full remote capability for a modest increase in price. Exact final cost for a full remote system is not available but indications are that final price will greatly depend upon what the "customer" wants in the area of feedback information capability.

25X1A2g

3. [REDACTED] Equipment Package - Three informal estimates are now being reviewed. The program looks quite feasible and the cost seems reasonable considering the requirements.

~~SECRET~~

~~SECRET~~

4. AG-1 - A memorandum was written and sent to OL to request voiding of the two contracts with [REDACTED]. OC-OS is now in the process of re-evaluation of requirements and acceptable substitutes. 25X1A5a1

25X1A5a1 5. SELCAL - [REDACTED] delivered the Model 131 Decoder. All 25 units were accepted.

25X1A 6. Model 131-3 Code Generator - A Procurement memorandum has been written for a [REDACTED] Model 131-3 Code Generator, as a solid state replacement for the CU-14. Upon evaluation and acceptance of the preproduction model, twenty-four additional units will be purchased.

25X1A6a
25X1A5a1 7. ISB Adapter - This unit was extensively tested at the factory and at [REDACTED]. It was found to be acceptable and [REDACTED] has been notified to start production on the remaining units.

8. HFL-1000 - A new model of coil L114 is currently under test at T&I. Simulated field tests with the old and the new Gates coils plus the B&W coil will be conducted during the next two weeks.

25X1A

C. [REDACTED]

1. Engineering Publications - Maintenance Parts List No. 88, Northern Radio Company Diversity Combiner, Type 234 Model 1 has been completed and forwarded to the field.

2. Drawings Completed - Approximately one hundred and thirty of various sizes were completed and reproduced copies were forwarded to the originator.

3. Reproduction

a. Xerox machine reproduced 10,000 copies.

b. Bruning 440 reproduced 750 sepias and opaque copies.

D. ATTACHMENT
TDY Report

~~SECRET~~

MISSING PAGE

ORIGINAL DOCUMENT MISSING PAGE(S):

No Attachment