Approved For Release 2006/08/31 : CIA-RDP78B04770A002900020047-9	STAT
September 24, 1964	
DIGITAL READOUT COUNTERS	
	STAT
On the contract for the three 2-axis counters, the first is complete and tested and ready for final tests by recorthe output on magnetic tape.	
The second unit is wired except for the control panel whis in process. Wiring on the third unit is just starting All the circuit boards are complete including the spares are being tested in the first unit. On the 4-axis unit, the engineering is complete but manufacturing has not starting the second control of the second control	g. and
The cable length information has been received by the 2-axis units the cables are various lengths from 18 to 3 ft as required for stacking the counters. For the 4-axis unit the cables will be 15 ft long.	On STAT
had some interface difficulty when he houp the reading head, the counter deligner on the previous contract, and the dataphones for transmit to the computer. The original problem with the count pulse characteristics has apparently been resolved measured the pulse shape and sent a diag to Although it looks to me like a very poor pul coming out of the reading head, sat they will not have any trouble counting it.	vered STAT ssion STAT ram STAT se STAT
The problem presently is at the interface between the counter and the dataphone. Sent two phones to has been testing the first 2-unit with them. Quickly found (as had in his work) that it was necessary to jumper the remote lead (RC pin 20) and the remote release lead (RR pin 19) in the counter connector to the dataphone cable. No oth changes were needed and the remaining trouble appears to in the interconnection between the transmitting dataphon and the receiving dataphone. When the chassis of the two phones were grounded together, the counter pulses out of	axis STAT STAT STAT control er be e o data-

Digital Readout Counters

September 24, 1964

receiving dataphone looked good on the scope. When the two dataphone chassis are not grounded together, a 60-cycle noise modulation appears on the transmission as observed by the scope. It is possible the noise modulation may be the result of the oscilloscope grounding and will check this out by making magnetic recordings. He was working on the magnetic recordings today, Thursday, and expects to have an answer tomorrow, Friday.	STA
thought that might have to resort to magnetic recording to trouble shoot the installation at his shop.	ST₽
	STA